

Response to Questions from Construction Solutions, LLC  
May 27, 2008

Reference: Toilet Renovations  
Florida Supreme Court Building  
H+SA #07.114

Please respond to the following questions (RFI's) from the tile subcontractor concerning the referenced project.

1. We are unclear if all of the wing walls in the bathrooms are to receive new tile, please advise.

Answer: All walls are to receive tile.

2. The 2 x 2 mosaic tile in the showers do not appear to be specified in the contract documents sufficiently to obtain pricing, please advise.

Answer: Use tile to match floor tile in remainder of toilet rooms, tile to have non-slip finish.

3. Is the mosaic tile base in the shower to be a cove base w/ 2 pieces of tile or 3 pieces of tile?

Answer: Cove Base/ 2 piece.

4. Are all showers to be ADA accessible?

Answer: It is the intent of the documents for all showers to be ADA accessible.

5. Are all the bathroom floors to be thick set or thin set. (ie: mud work).

Answer: Thin set.

6. The wall grout joints may not line up with the floor grout joints due to the wall tile joints being 1/16" in the joint coursing versus 1/4" in the floor tile joint coursing, is this acceptable?

Answer: The joints are to align.

7. The locker wall shows 1 piece of tile to be installed above the decorative strip of tile and this is not shown anywhere else, is this the intent?

Answer: No, no tile to be above the decorative wall tile.

8. Is the PTB base intended to be a cove base or regular straight tile as indicated on A602 finish schedule?

Answer: Regular Straight Tile .